

06th October 2020

Document ref: 2505-PMS-CON-K-LE-3583230

Dear Sir,

Re: Triton Knoll Offshore Wind Farm 2020 Construction Update

Following my previous letter dated 22nd April 2020, I wish to inform you that construction activities at the Triton Knoll Offshore Wind Farm (TKOWF) continue to progress well, despite the ongoing situation with regard to COVID-19.

Precision Marine Survey Limited (PMSL) will continue to issue further notices and updated Notices to Mariners (NtM's) in respect to construction activities, and to advise you of scheduled vessel mobilisation dates with further information in respect of indicative timelines of key project activities detailed in the following table.

Construction area	Current programme
Array Cables	Present – Q4 2020
Export Cables	Present – Q4 2020
Foundations	Complete
Offshore Substation Platforms	Present – Q1 2021
Wind Turbine Generators	Q1 2021 – Q3 2021

In June 2020, the Heavy Lift Jack Up Installation Vessel 'Innovation' mobilised to the TKOWF site, to support the Seaway Strashnov with the installation of foundations at TKOWF turbine array. Construction activities at the array are therefore progressing well, and as of the 20th August 2020, I am pleased to inform you that all ninety two foundations, including the two Offshore Substation Platform (OSP) foundations were fully installed. The installation of the Wind Turbine Generators (WTG) onto the foundations is scheduled to commence in Q1 2021. Of the 97 inter-array cables 71 are now installed, with 60 of those inter array cables buried as of 29 September 2020).

The cable decks have been installed at both OSP locations and the topside installation at OSP West and OSP East are complete. It is anticipated that commissioning of both OSP's will remain ongoing for a further eight to twelve weeks. The Service Operations Vessels (SOV's) 'Esvagt Froude' and 'Siem Day' continue to support constructions activities, as are other operational vessels as detailed within the relevant Notice to Mariners. Mobilisation and demobilisation dates for all vessels operational at the respective works areas of the TKOWF construction site are also detailed in the relevant and updated Notice to Mariners.

Following the ongoing installation of export cable east undertaken by the 'Ndurance', the Olympic Zeus has now completed the jointing of the eastern export cable. I can therefore confirm that both export cables (Export Cable West and Export Cable East) are now installed. Please however be advised that Post Lay Burial operations at the turbine array and export cable corridor are still ongoing and that remedial cable protection works including rock dumping are scheduled to commence in October.

To fully optimise all construction activities including the installation of export and inter-array cables and installation of turbine foundations at the wind farm array, as per Construction Design Management (CDM) regulations, Triton Knoll Offshore Wind Farm Limited (TKOWFL) continues to kindly request a full site clearance of all static fishing gear at the development area, until project commissioning completes. Completion is currently scheduled for late Q3 2021 or unless otherwise notified by the project Fisheries Liaison Officer.

The construction works area for the turbine array is marked by 12 demarcation buoys deployed on the perimeter of the site boundaries. A comprehensive list of positional information detailing the entire TKOWF construction site boundaries including the turbine array and the export cable corridor are provided in the attached chart.

On behalf of all at Precision Marine Survey Limited (PMSL) and TKOWFL, we would like to thank you for your continued assistance during what are extremely difficult times. Should you require further information or clarification regarding the project, please do not hesitate to contact me on 07507 556582 or make contact via e-mail at d.proctor@precisionmarine.co.uk.

Yours sincerely



Daniel Proctor
Precision Marine Survey Limited
Fisheries Liaison Officer (Triton Knoll OWF)